

General Inspection - Lifts and Slings

Before Each Use – To Be Completed by Users

Prior to each use, the lift and associated track, accessories and sling(s) must be visually inspected.

Should any of these items fail the inspection, do not use the lift.

Contact your immediate supervisor.

Visually check for the following:

1. The lift lifting tape shows NO signs of fraying or breaking along its entire length.
2. The stitching on the lift lifting tape where it connects to the carry bar show NO signs of fraying or breaking
3. The sling(s) that will be used show NO signs of unusual wear and tear. The straps of the sling that connect to the carry bar of the lift show NO signs of fraying or breaking. Refer to specific sling instructions.
4. The airline tube that connects the hand control to the lift is not kinked, twisted, knotted, cut or damaged.
5. All the functions on the hand control work correctly (e.g. UP/DOWN/LEFT/Right, etc.)
6. The brackets that hold the track in place on the ceiling are secure and do not move or appear loose.
7. There are no cuts, dents or sharp edges on the carry bar that may damage the straps of the sling.
8. The lift has no unusual sounds when the carry bar is moved UP/DOWN or when the lift is moved LEFT/RIGHT.
9. Ensure that there are end stops installed at each end of the track.